



Lakeview Academy Administration:

We are thrilled to see the expansion moving along. This update will review both what has been completed and what is next:

Completed:

The school carpool loop has been reopened. This is not the final loop, but is a functional loop to help relieve the burden on the neighborhood and no longer requires off-site parking for staff and volunteers. The front parking underground retention system was installed.

The new back parking lot is complete.

The north side of the expansion has passed the Four-way inspection and is getting dried in with the roof and windows being installed now.

The East classroom is framed, and the roof is complete.

South art wing and space ship expansion is moving at a slower rate due to the complexity of the structure. The black box theater CMU walls are up. All footings and foundations have been poured.

New grass field in the back has been re-leveled, new irrigation system, and new sod. This needs time to be established, so we can't use it until mid November.

Next steps:

More striping paint and future parking spaces.

Fencing installed around the playgrounds

North building will have sheet rock hung, and continued work on HVAC/plumbing systems

East classroom will have sheet rock hung, and HVAC system installed

South Art wing will have steel roof trusses installed over black box theater. Steel columns will be erected for the theater. More CMU walls will be built. Wood Framing will begin for corridors and space center addition.

Front parking lot is being back filled. Soon new curb and gutter will be poured. This lot should be ready on or before 10/31/25.

New playground will be installed before the end of 2025, replacing the old jungle gym we have now and resurfacing the existing asphalt four square area.

CAPABLE. CONFIDENT. CONTRIBUTING.