



## Expansion Update #5 1/6/26

We are happy to share that our project is still on schedule. Over the winter break we had a major step of converting the school to the new transformer and getting the wiring connected for each of the wings. The East classroom that will be a 3<sup>rd</sup> grade room is 95% complete. The North section looks terrific. We are scheduled to have HVAC units turned on and flooring starts this week. Both sections will be completed before the end of the year but may not get used yet.

The South addition is on schedule with the majority of framing completed. Inside the new theater we have poured the concrete floors for the seating areas. We have multiple trades in this section working on plumbing, framing, electrical, roofing, concrete, etc.

We completed the installation of the new playground equipment on the original blacktop area. Students now have access to both the blacktop spaces and the grass field for recess and activities.